Grantee: State of Utah

Grant: B-11-DN-49-0001

January 1, 2012 thru March 31, 2012 Performance Report





Grant Number: **Obligation Date:** Award Date: B-11-DN-49-0001 **Contract End Date: Review by HUD:** Grantee Name: State of Utah 03/16/2014 Submitted - Await for Review Grant Status: **QPR** Contact: Grant Amount: \$5.000.000.00 No QPR Contact Found Active

Estimated PI/RL Funds:

Total Budget: \$5,000,000.00

Disasters:

Declaration Number

Narratives

Summary of Distribution and Uses of NSP Funds:

The distribution of NSP funds will be in the targeted Salt Lake County. The funds will be used to develop rental housing for LMMI beneficiaries.

How Fund Use Addresses Market Conditions:

The State of Utah first determined that Salt Lake County was the county with the greatest need of stabilization. From there all of the areas in the county were reviewed to detmine the best use of the funds. It was determined that leveraging funds and developing land that was purchases with NSP funds in the city of Midvale was one of the areas of greatest need. Development of the property will stabilize a community that has been hard hit by the downturn in the housing market; will be sustainable, inclusive and integrated into the overall metropolitan fabric. This includes access to public transit, affordable housing, employment and nearby services. A tiered approach is not being utilized to determine the distrubution of funding. The State of Utah is the only entity in Utah receiving an NSP allocation.

Ensuring Continued Affordability:

Will be maintained for the NSP 3 funded projects in accordance with HOME regulation at 24 CFR Part 92.254.(a)(5) which states, "to ensure affordability, the participating jurisdiction must impose either resale or recapture requirements, at its option." Participating Jurisdiction (PJ's) must choose one option or the other for each unit assisted. Accordingly, DHCD has chosen the recapture option based upon HUD HOMEfire Vol.5, November, 2003 which states.

The recapture option for HOME - assisted hombuyer units is described at 24 CFR 92.254 (a)(5)(ii). Under the recapture option, the PJ recovers all or a portion of the HOME assistance to the homebuyers, if the houosing does not continue to be the principal residence of the qualified low-income family that purchased the unit for the duration of the period of afforability.

Definition of Blighted Structure:

The area delineated by the recipient meets a definition of a slum, blighted, deteriorated or deteriorating area under State or local laws. Utah Code Annotated 1953, 17B-4-604, states that areas selected must be characterized by buildings or structures considered unsafe or unfit to occupy, or are conducive to ill health, transmission of disease, infant mortality, juvenile delinquency and crime because of any three or more of the following factors, which the applicant must demonstrate to be the case:

a) defective character of physical construction;

b) high density of population and covercrowding;

c) inadequate ventilation, light, or spacing between buildings;

d) mixed character and shifting of uses, resulting in obsolescense, deterioration, or dilapidation;

e) economic deterioration or continued disuse;

f) lots of irregular shape or inadequate size for proper usefulness and development, or laying out of lots in disregard of the contours and other physical characteristics of the ground and surrounding conditions;

g) inadequate sanitation or public facilities which may include streets, open spaces, and utilities;

h) areas that are subject to being submerged by water; and existence of any hazardous or solid waster, defined as any substance defined, regulated, or listed as a hazardous substance, hazardous material, hazardous waste, toxic waste, pollutant, contaminant, or toxic substance,



or identified as hazardous to human health or the environement under state or federal law or regulation.

Definition of Affordable Rents:

Will follow the HOME rental rate guidelines found in 24 CFR 92.252 as adopted by NSP.

Housing Rehabilitation/New Construction Standards:

The Division of Housing and Community Development will inspect all NSP3 funded projects and assess the adherence to rehabilitation standards using the same schedule and checklilsts as the HOME-funded programs. The HOME final rule (92.251(a)(1)) requires that every unit being rehabilitated with HOME funds meet one of the following rehabilitation standards: local housing code; or the articles on property or sanitary standards in one of three model codes (Uniform Building Code (ICBO), the National Building Code (BOCA), or the Council of American Building Officials (CABO) one or two family coded; or the Minimum Property Standards (MPS) in 24 CFR 200.925 or 200.926. All gut rehabilitation or new construction of residential buildings up to three stories will be designed to meet the standard for Energy StarQualified New Homes.

Vicinity Hiring:

The developer that is used will certify and report on Section 3 hiring and to the maximum extent feasible will provide for the hiring of employees that reside in the vicinity of the project or attempt to contradt with small businesses that are owned and operated by persons residing in the vicinity of the project.

Procedures for Preferences for Affordable Rental Dev.:

After a throurough review of the NSP3 requirments, needs analysis and the amount of rental housing for affordable housing available in the target area, a preference for affordable rental housoing was determined to be the best use of the NSP3 funds for Utah.

Grantee Contact Information:

Keith Heaton Kheaton@utah.gov 801-538-8732 324 S State Street #500, Salt Lake City, UT 84111

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$9,500,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$5,000,000.00	\$5,000,000.00
Total Funds Drawdown	\$449,270.24	\$449,270.24
Program Funds Drawdown	\$449,270.24	\$449,270.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$750,000.00	\$0.00
Limit on Admin/Planning	\$500,000.00	\$0.00
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$500,000.00	\$500,000.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$1,250,000.00	\$500,000.00

Overall Progress Narrative:

Demolition of existing structures has begun. The form ground breaking ceremony is scheduled for May 11, 2012.

Project Summary

Project #, Project Title	This Report Period	To Dat	o Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown	
9999, Restricted Balance	\$0.00	\$0.00	\$0.00	
UT-NSP3 - 1, Redevelopment	\$449,270.24	\$4,500,000.00	\$449,270.24	
UT-NSP3 - 3, State Administration	\$0.00	\$500,000.00	\$0.00	





Activities

Grantee Activity Number:	NSP3 - State Street
Activity Title:	NSP3 - State Street

Activitiy Category:	Activity Status:		
Construction of new housing	Under Way		
Project Number:	Project Title:		
UT-NSP3 - 1	Redevelopment		
Projected Start Date:	Projected End Date:		
10/15/2011	09/01/2012		
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LMMI	Tannach Properties LLC		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$4,000,000.00	
Total Budget	\$750,000.00	\$4,000,000.00	

Total Budget	\$750,000.00	\$4,000,000.00
Total Obligated	\$4,000,000.00	\$4,000,000.00
Total Funds Drawdown	\$449,270.24	\$449,270.24
Program Funds Drawdown	\$449,270.24	\$449,270.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Tannach Properties LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provideconstruction loan for the development of vacant space for low/moderate income housing.

Location Description:

261 S State Street

Activity Progress Narrative:

The financing package for the entire project has been executed. Demolition of the existing bulding has begun and the official ground breaking ceremony is scheduled for May 11, 2012.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/165
#Low flow showerheads	0	0/165



#Units with bus/rail access	0	0/165
#Units exceeding Energy Star	0	0/165
#Sites re-used	0	0/2
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/165
# of Multifamily Units	0	0/165

Beneficiaries Performance Measures

	This Report Period		Cumulative Actual Total / Expected						
	Low	Mod Total		Low Mod Tot		otal Low Me		Total Low/Mod%	
# of Households	0	0	0	0/0	0/165	0/165	0		
# Renter Households	0	0	0	0/0	0/165	0/165	0		

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

NSP3 Fund - Wall Street Reform & Consumer Protection Act of 2010

Total Other Funding Sources

Amount \$4,000,000.00 \$4,000,000.00



Grantee Activity Number: Activity Title:

NSP3-State Street 25% State Street 25%

Activitiy Category:	Activity Status:	
Construction of new housing	Under Way	
Project Number:	Project Title:	
UT-NSP3 - 1	Redevelopment	
Projected Start Date:	Projected End Date:	
10/15/2011	09/01/2012	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	LaPorte Management, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$500,000.00
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Projected Budget from All Sources Total Budget	N/A (\$750,000.00)	\$500,000.00 \$500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A (\$750,000.00) \$500,000.00	\$500,000.00 \$500,000.00 \$500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A (\$750,000.00) \$500,000.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A (\$750,000.00) \$500,000.00 \$0.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A (\$750,000.00) \$500,000.00 \$0.00 \$0.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00 \$0.00 \$0.00

Activity Description:

Provide construction loan for the development of low income housing.

Location Description:

261 State Street, Salt Lake City, UT 84111

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/15
#Low flow showerheads	0	0/15
#Units with bus/rail access	0	0/15
#Units exceeding Energy Star	0	0/15
#Sites re-used	0	0/0



#Units ¿ other green	0	0/15
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/15
# of Multifamily Units	0	0/15

Beneficiaries Performance Measures

	٦	This Report Per	iod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	0/15	0/0	0/15	0
# Renter Households	0	0	0	0/15	0/0	0/15	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
NSP3 Fund - Wall Street Reform & Consumer Protection Act of 2010	\$500,000.00
Total Other Funding Sources	\$500,000.00



UT-NSP3-3 State Administration

Activitiy Category:	Activity Status:	
Administration	Planned	
Project Number:	Project Title:	
UT-NSP3 - 3	State Administration	
Projected Start Date:	Projected End Date:	
05/11/2011	05/11/2013	
Benefit Type: N/A	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
N/A	State of Utah	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	To Date \$500,000.00
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$500,000.00 \$500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$500,000.00	\$500,000.00 \$500,000.00 \$500,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$500,000.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$500,000.00 \$0.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$500,000.00 \$0.00 \$0.00 \$0.00	\$500,000.00 \$500,000.00 \$500,000.00 \$0.00 \$0.00 \$0.00

Activity Description:

Administration

Location Description:

324 S State Street, Salt Lake City, UT 84111

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources
NSP3 Fund - Wall Street Reform & Consumer Protection Act of 2010
Total Other Funding Sources

Amount

\$0.00

\$0.00

